Project Progress Report



Client: *City of Rainbow City*

Project Name: Horton Creek Drainage Improvements

CDG Project #: 121495904 **Report Date:** 1/14/19

Items Completed Since Last Report

• All required easements have been acquired.

- Request has been submitted to Alabama EMA for permission to begin advertising for bids.
- Received a revised Corps of Engineers permit

Current Action Items

• Waiting on authorization from FEMA and AEMA to begin advertising for bids.

Future Action Items

• Final review of plans and specifications.

Schedule Status:

• 99% complete

Budget Status:

• On budget

Items from Client:

• None