

Project Progress Report



Client: *City of Rainbow City*
Project Name: *Horton Creek Drainage Improvements*
CDG Project #: *121495904*
Report Date: *1/14/19*

Items Completed Since Last Report

- All required easements have been acquired.
- Request has been submitted to Alabama EMA for permission to begin advertising for bids.
- Received a revised Corps of Engineers permit

Current Action Items

- Waiting on authorization from FEMA and AEMA to begin advertising for bids.

Future Action Items

- Final review of plans and specifications.

Schedule Status:

- 99% complete

Budget Status:

- On budget

Items from Client:

- None